

DAILY DRILLING REPORT

Date: 18-OCT-2002

Locate: OFFSHORE	Well: LO16-25	Rig: PEPESA-48
-------------------------	----------------------	-----------------------

Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$ 25,571	Cum. Cost(\$) 1,306,319	Estimated depth 8,500	Estimated Days 24
----------------------	-------------------------------	---------------------------------	--------------------------	----------------------------	--------------------------	----------------------

DRILLING DATA

Depth at 24:00 6422	Footage 24:00 249	Days on Loc. 92
Drlg. Days 44 1/4	Days on Well 47	Drlg. AHD(BHD)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
17RR	8 1/2'	DS70FVA	3x18 3x16	18	110	6221'	48	5
18RR	8 1/2"	M88PX	6 x 16	18	110	6422	201	6.5

SURVEYS

M.D.	Angle	Direction
------	-------	-----------

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL					GPM	501
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	1800	
11.7	58	21	27	1.4	0.3	25000	200	5.1	21.0	15.0			

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		11.50		12.50			
Cumulative	15.00	343.50	1.50	672.50	33.50		62.00

COMMENTS

POOH; CHANGED BIT; RIH TO 6171' AND WASHED OUT TO BOTTOM (6221'); DRILLED TO 6422'

00:00 TO 06:00 : DRILLED TO 6579'; AT REPORT TIME CIRCULATING TO SHORT TRIP

Last Modification : 18-OCT-02 08:12 AM

Daily Footage 249

Monthly Cumul : 3,969

Yearly Cumul : 57,897

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 17-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,032	1,280,748	8,500	24

DRILLING DATA

Depth at 24:00	6173	Footage 24:00	157	Days on Loc.	91
Drlg. Days	43 1/4	Days on Well	46	Drlg. AHD(BHD)	

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
16RR	8 1/2"	M88PX	6 x 16	15	60/PP	6173	157	5.5
17RR	8 1/2"	DS70	3x18 3x16	-	-	-	-	-

SURVEYS

M.D.	Angle	Direction
5976	49.0	N 60.5 W
5069	48.1	N 59.8 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
11.7	58	19	31	1.1	0.2	26000	320	5.4	18,0	15.0

MUD PUMP

GPM	512
PSI	2450

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		5.50		18.50			
Cumulative	15.00	332.00	1.50	660.00	33.50		62.00

COMMENTS

CIRCULATED AND SLUG PLUG; POOH JOINT BY JOINT CIRCULATING TO 4511'; CIRCULATED; POOH IN STANDS; L/D MUD MOTOR AND MONELS; CHANGED BIT AND RIH W/ BHA (0' - 30') TAG AT 4631'; RIH W/ CIRCULATION TO 4718'; THEN IN STANDS AT 5283'

00:00 TO 06:00 : CONTINUE RIH TO BOTTOM (6173'); DRILLED TO 6221'; AT REPORT TIME CIRCULATING FOR TRIP TO CHANGE BIT

Last Modification : 17-OCT-02 08:55 AM

Daily Footage 157

Monthly Cumul : 3,720

Yearly Cumul : 57,648

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 16-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,087	1,253,716	8,500	24

DRILLING DATA

Depth at 24:00	6016	Footage 24:00	533	Days on Loc.	90
Drlg. Days	42 1/4	Days on Well	45	Drlg. AHD(BHD)	

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
16RR	8 1/2"	M88PX	6 x 16	10/25	60/PP	6016	533	21

SURVEYS

M.D.	Angle	Direction
5881	48.7	N 60.5 W
5789	48.4	N 59.9 W
5694	49.5	N 61.2 W

MUD DATA

Cia											MI	DRLG.		FLUID		Type		FLO-DRILL			GPM	512
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2450										
11.7	60	20	32	1.6	0.15	26000	240	5.6	19,C	15.0												

MUD PUMP

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		21.00		3.00			
Cumulative	15.00	326.50	1.50	641.50	33.50		62.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 5639' TO 5765'; CIRC. AND PUMPED LOW VISCOSITY PILL; SHORT TRIP TO 5255'' DRILLING (SLIDING AND ROTATING) AT 6016'

00:00 TO 06:00 : CONTINUE DRILLING TO 6047'; SCHLUMBERGER CHANGED GAMMA RAY DEPTH SENSOR; DRILLING TO 6173'; AT REPORT TIME CIRCULATING TO SHORT TRIP

NOTE : GR DEPTH SENSOR IS PLACED ON DRUM

Last Modification : 16-OCT-02 08:17 AM

Daily Footage 533

Monthly Cumul : 3,563

Yearly Cumul : 57,491

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 15-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,372	1,226,629	8,500	24

DRILLING DATA

Depth at 24:00	5483	Footage 24:00	532	Days on Loc.	89
Drlg. Days	41 1/4	Days on Well	44	Drlg. AHD(BHD	

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
16RR	8 1/2"	M88PX	6 x 16	10/30	60/PP	5483	532	19.5

SURVEYS

M.D.	Angle	Direction
5411	51.7	N 61.9 W
5317	51.7	N 61.2 W
5223	53.3	N 61.2 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				GPM	512
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2450
11.5	50	27	31	2.4	0.35	27000	160	5.4	18.5	14.0		

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		19.50		4.50			
Cumulative	15.00	305.50	1.50	638.50	33.50		62.00

COMMENTS

CONTINUED DRILLING (SLIDING AND ROTATING) FROM 5044' TO 5358'; CIRCULATED AND PUMPED LOW VISCOSITY PILL; SHORT TRIP TO 4848'; DRILLED (SLIDING AND ROTATING) TO 5483'

00:00 TO 06:00 : CONTINUE DRILLING (SLIDING AND ROTATING) AT 5639'

NOTE : MUD WT. WAS RAISED FROM 11.5 TO 11.7 PPG

Last Modification : 15-OCT-02 08:19 AM

Daily Footage 532

Monthly Cumul : 3,030

Yearly Cumul : 56,958

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 14-OCT-2002

Locate: OFFSHORE	Well : LO16-25	Rig : PEPESA-48
-------------------------	-----------------------	------------------------

Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$ 26,120	Cum. Cost(\$) 1,199,257	Estimated depth 8,500	Estimated Days 24
----------------------	-------------------------------	---------------------------------	--------------------------	----------------------------	--------------------------	----------------------

DRILLING DATA

Depth at 24:00 4951	Footage 24:00 234	Days on Loc. 88
Drlg. Days 40 1/4	Days on Well 43	Drlg. AHD(BHD)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
15RR	8 1/2"	GTM-1	2x22 1x18	10/18	100	4661	4	1
16RR	8 1/2"	M88PX	6x16	10/18	50/PP	4951	230	12.5

SURVEYS

M.D.	Angle	Direction
4847	57.0	N 60.5 W
4753	57.2	N 59.8 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL					GPM	512
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2200	
11.5	51	20	23	2.6	0.6	21000	200	5.2	18,C	14.0			

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		13.50		10.50			
Cumulative	15.00	286.00	1.50	634.00	33.50		62.00

COMMENTS

RIH W/ MUD MOTOR TO 4661'; CONTINUED SIDE TRACKING (DRILLING AND SLIDING) TO 4951'; CIRC. AND DISPLACED LOW VISCOSITY PILL

00:00 TO 06:00 : MADE SHORT TRIP TO 9 5/8" CSG.; DRILLING (SLIDING AND ROTATING) AT 5044'

RIO BRAVO Fm. AT 4830'

Last Modification : 14-OCT-02 09:04 AM

Daily Footage 234

Monthly Cumul : 2,498

Yearly Cumul : 56,426

SDR009A1.RDF

4951
4505

448
51

DAILY DRILLING REPORT

Date: 13-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	29,860	1,173,137	8,500	24

DRILLING DATA

Depth at 24:00	4657	Footage 24:00	85	Days on Loc.	87
Drlg. Days	39 1/4	Days on Well	42	Drlg. AHD(BHD	(25)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
14RR	8 1/2"	M88PX	6 x 16	10/20	PP	4651	79	9
15RR	8 1/2"	GTM-1	2x22 1x18	5	100	4657	6	1

SURVEYS

M.D.	Angle	Direction
4565	61	N 62.5 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				GPM	512
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	1600
11.5	50	18	21	3.0	0.8	24000	440	5.0	17.0	14.0		

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		10.00		13.50	.50		
Cumulative	15.00	286.00	1.50	634.00	33.50		62.00

COMMENTS

DRILLED (SLIDING) FROM 4604' TO 4625'; WORKED DRILL STRING AND CIRCULATED TO CLEAN HOLE; DRILLED TO 4651'; WORKED DRILL STRING AND CIRCULATED; POOH TO 9 5/8" SHOE; RIH JOINT BY JOINT CIRCULATING TO 4628' AND DISPLACED PILL W/ ASPHALT; POOH L/D MUD MOTOR; RIH SLICK ASSY W/ TRICONIC BIT TO 4464'; REPAIRED SWECO SHALE SHAKER; RIH CIRCULATING TO 4651'; DRILLED TO 4657'

00:00 TO 06:00 : DRILLED TO 4661'; CIRCULATED AND PUMPED LOW VISCOSITY PILL; MADE SHORT TRIP TO SHOE; DISPLACED HIGH VISCOSITY PILL AND POOH; M/U MUD MOTOR AND MONELS

Last Modification : 14-OCT-02 09:08 AM

Daily Footage 85

Monthly Cumul : 2,264

Yearly Cumul : 56,192

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 12-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	26,746	1,143,277	8,500	24

DRILLING DATA

Depth at 24:00	4572	Footage 24:00	37	Days on Loc.	86
Drlg. Days	38 1/4	Days on Well	41	Drlg. AHD(BHD	(24 1/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
13RR	8 1/2"	GTM-1	3 x 18	-	-	-	CMT	-
14RR	8 1/2"	M88PX	6 x 16	10	60/PP	4572	37	1.5

SURVEYS

M.D.	Angle	Direction

MUD DATA

MOD DATA										
Cia MI DRLG. FLUID						Type FLO-DRILL				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
11.4	54	17	20	2.0	0.6	22000	480	5.8	18,0	13.5

MUD PUMP

GPM	512
PSI	2000

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		1.50		22.50			
Cumulative	15.00	286.00	1.50	634.00	33.50		62.00

COMMENTS

CONTINUED W.O.C.; DRILLED OUT CEMENT FROM 4379' TO 4535'; CIRCULATED AND DISPLACED CONTAMINATED MUD; POOH W/ SLICK ASSY; RIH W/ MUD MOTOR TO 4535'; SIDE TRACKING HOLE (DRILLING AND SLIDING) TO 4565'; CIRCULATED TO CLEAN WELL; ; CONT. SIDE TRACKING TO 4732'

00:00 TO 06:00 ; MADE SIDE TRACK DRILLING AT 4604'

DITCH SAMPLE : 70% FORMATION AND 30% CEMENT

Last Modification : 14-OCT-02 09:09 AM

Daily Footage 37

Monthly Cumul : 2,179

Yearly Cumul : 56,107

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 11-OCT-2002

Locate: OFFSHORE		Well: LO16-25		Rig: PEPESA-48	
Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$ 18,787	Cum. Cost(\$) 1,116,531	Estimated depth 8,500
					Estimated Days 24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00		Days on Loc.	85
Drig. Days	37 1/4	Days on Well	40	Drig. AHD(BHD)	(16 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia	MI	DRLG.	FLUID	Type	FLO-DRILL
WT	FVisc	PV	YP	PM	PF
11.3	60	22	29	0.8	0.15
Chlor	Calc	Filt	K	Solids	
20000	200	5.4	16,0	12.0	

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	261.00	1.50	587.50	33.00		62.00

COMMENTS

W.O.C.

00:00 TO 06:00 : CONTINUE W.O.C.; RIH W/ SLICK ASSY TO 4234' (CEMENT TOP); DRILLING OUT CEMENT (MEDIUM) TO 4379'

Last Modification : 11-OCT-02 08:21 AM

Daily Footage

Monthly Cumul : 2,142

Yearly Cumul : 56,070

SDR009A1 .RDF

DAILY DRILLING REPORT

Date: 10-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	21,889	1,097,744	8,500	24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00		Days on Loc.	84
Drlg. Days	36 1/4	Days on Well	39	Drlg. AHD(BHD	15 3/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	
11.4	60	22	29	0.8	0.15	20000	200	5.2	16.0	12.0	

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				6.00			18.00
Cumulative	15.00	261.00	1.50	563.50	33.00		62.00

COMMENTS

POOH W/ DIFFICULTY JOINT BY JOINT TO SHOE, THEN IN STANDS TO SURFACE; RECOVERED 11 HW's, 1 DC AND 1 DRILL COLLAR PARTED; RIH W/ DIVERTER TOOL TO 5000'; CIRCULATED AND SET HEAVY SWEEP; POOH TO 4837'; BJ PUMPING CEMENT PLUG

00:00 TO 06:00 : BJ FINISHED SETTING CEMENT PLUG (37 BBLs OF SLURRY); POOH TO 3805' AND CIRCULATED; W.O.C.

NOTE :

LEFT IN HOLE : 8 1/2" MA89PX BIT, MUD MOTOR, X/O, FLOAT SUB, STAB., PONY MONEL, UBHO, 2 MONELS, 2 DRILL COLLAR (TOTAL 169.05')

Last Modification : 10-OCT-02 08:10 AM

Daily Footage

Monthly Cumul :2,142

Yearly Cumul : 56,070

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 09-OCT-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	17,439	1,075,855	8,500	24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00		Days on Loc.	83
Drlg. Days	35 1/4	Days on Well	38	Drlg. AHD(BHD)	(14 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
12RR	8 1/2"	MA89PX	3x15 3x16	-	-	-	-	-

SURVEYS

M.D.	Angle	Direction
------	-------	-----------

MUD DATA

Cia												MI	DRLG.		FLUID		Type		FLO-DRILL			GPM
WT		FVisc		PV	YP	PM	PF	Chlor		Calc	Filt	K	Solids	PSI								
11.2		60		21	29	0.8	0.8	20000		240	5.6	16,0	11.0									

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily							24.00
Cumulative	15.00	261.00	1.50	557.50	33.00		44.00

COMMENTS

RIH W/ OPENED END HEAVY WATE TO SHOE; CIRCULATED, GAS CUT MUD; RAISED MUD WT. FROM 11.0 TO 11.2 PPG; CONTINUED RIH TO 5724' (FISH TO P); WORKED AND CAUGHT FISH; HLS M/ U AND RIH SEVERING TOOL W/ PUMP PRES SURE

00:00 TO 06:00 : RIH SEVERING TOOL TO 6126'; SHOT AND CUT BETWEEN 2nd. AND 3rd. DC's; WORKED STRING TO FREE; POOH, WORKING W/ KELLY (12 JOINTS)

Last Modification : 09-OCT-02 10:20 AM

Daily Footage

Monthly Cumul : 2,142

Yearly Cumul : 56,072

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 08-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	22,767	1,005,932	8,500	24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00		Days on Loc.	82
Drlg. Days	34 1/4	Days on Well	37	Drlg. AHD(BHD	(13 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
12RR	8 1/2"	MA89PX	3x15 3x16	-	-	-	-	-

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
11.0	58	18	29	0.8	0.2	20000	240	5.6	16,0	14.0

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	223.50	1.50	547.00	33.00		20.00

COMMENTS

RAN STRING SHOT W/ PUMP PRESSURE AT 6130'; WORKED STRING TO APPLY TORQUE; MADE MECHANIC BACK OFF; RAN CCL; DETECTED UNSCREW AT 5724'; ATTEMPTED RECOVER CCL, NEGATIVE; POOH DRILL PIPE, CUTTING WIRE LINE CABLE IN EACH STAND

00:00 TO 06:00 : FINISHED POOH STRING AND RECOVERED CCL

LEFT IN HOLE : BIT, POWER PAK, X-O, FLOAT SUB, STAB., SNMDC, UBHO, 2 NMDC, 4 DC's, X-O, 11 HW's (TOTAL 563')

NEXT STEP : RUN ASSY TO FISH

Last Modification : 09-OCT-02 08:22 AM

Daily Footage

Monthly Cumul : 525

Yearly Cumul : 54,453

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 07-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	22,838	983,165	8,500	24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00		Days on Loc.	81
Drlg. Days	33 1/4	Days on Well	36	Drlg. AHD(BHD)	(12 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
12RR	8 1/2"	MA89PX	3x15 3x16	-	-	-	-	-

SURVEYS

M.D. Angle Direction

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
11.0	58	18	29	0.8	0.1	20000	240	5.6		14.0

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	223.50	1.50	547.00	33.00		20.00

COMMENTS

HLS RIH W/ MWD FISHING TOOL, NO PASS TO 4818'; POOH; M/U INJECTION HEAD IN 5" DRILL PIPE; RIH FISHING TOOL W/ PUMP PRESSURE AT 6214' AND RECOVERED MWD-GR; RIH W/ FREE POINT DETECTOR, NO PASS TO 5050'; POOH; GAUGE SENSOR; RUNNING DETECTOR AT 2194'

00:00 TO 06:00 : RAN DETECTOR W/ PUMP PRESSURE TO 6194', NO PASS (RECORD AT 6160', FREE 30%; AT 6130', 100% FREE); AT REPORT TIME RUN STRING SHOT BACK OFF AT 200'

NEXT STEP : MADE BACK OFF AT 6148' (BETWEEN 3th AND 4th DC's)

Last Modification : 09-OCT-02 08:27 AM

Daily Footage

Monthly Cumul : 525

Yearly Cumul : 54,453

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 06-OCT-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	24,242	1,012,811	8,500	24

DRILLING DATA

Depth at 24:00	6647	Footage 24:00	587	Days on Loc.	80
Drlg. Days	32 1/4	Days on Well	35	Drlg. AHD(BHD)	(11 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D.	Angle	Direction
6538	60.6	N 59.1 W
6444	61.0	N 58.9 W
6350	61.5	N 57.8 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	
11.0	60	20	30	0.8	0.2	18000	200	5.6	16.0	13.0	

MUD PUMP

GPM	476
PSI	2150

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		17.00		7.00			
Cumulative	15.00	261.00	1.50	509.50	33.00		20.00

COMMENTS

DRILLED FROM 6226' TO 6647'; CIRC.; MADE SHORT TRIP TO 6325' (MOP 220,000#); WORKED IN TIGHT HOLE 6325' TO 6294'; WORKED STRING TO FREE (245,000#); REAMED W/ DIFFICULTY FROM 6294' TO 6334' (PARTIAL CIRCULATION) HIGH TORQUE, LOSS CIRULATION; LEFT KELLY (BIT AT 6294'; ATTEMPTED PULL W/ JAR, NEGATIVE; WORKED STUCK PIPE

00:00 TO 06:00 : WORKED STUCK PIPE; AT REPORT TIME R/U HLS EQUIPMENT TO FISH MWD-GR

Last Modification : 06-OCT-02 08:07 AM

Daily Footage 587

Monthly Cumul :2,142

Yearly Cumul : 56,072

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 05-OCT-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	28,242	988,569	8,500	24

DRILLING DATA

Depth at 24:00	6060	Footage 24:00	1030	Days on Loc.	79
Drlg. Days	31 1/4	Days on Well	34	Drlg. AHD(BHD	(11 3/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
12RR	8 1/2"	MA89PX	3x15 3x16	12	60/PP6060		1030	20.5

SURVEYS

M.D.	Angle	Direction
5973	61.70	N 59.00 W
5879	61.40	N 59.00 W
5691	61.10	N 60.50 W

MUD DATA

Cia	MI	DRLG.	FLUID	Type	FLO-DRILL					
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
10.8	56	17	26	0.9	0.25	18500	160	5.6	16.5	13.0

MUD PUMP

GPM	484
PSI	2050

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		20.50		3.50			
Cumulative	15.00	244.00	1.50	502.50	33.00		20.00

COMMENTS

DRILLED FROM 5265' TO 5673'; CIRC.; MADE SHORT TRIP TO 5163'; DRILLED TO 6060'

00:00 TO 06:00 : DRILLED TO 6080'; CIRC.; MADE SHORT TRIP 5 STANDS; DRILLING AT 6226'

Last Modification : 05-OCT-02 08:13 AM

Daily Footage 1030

Monthly Cumul : 1,555

Yearly Cumul : 55,485

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 03-OCT-2002

Locate: OFFSHORE		Well: LO16-25		Rig: PEPESA-48	
Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$ 28,692	Cum. Cost(\$) 933,817	Estimated depth 8,500
				Estimated Days 24	

DRILLING DATA

Depth at 24:00	4515	Footage 24:00	10	Days on Loc.	77
Drig. Days	29 1/4	Days on Well	32	Drig. AHD(BHD)	(15 1/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
11RR	8 1/2"	GTM-1	3 x 18	15	100	4515	10	0.5
12RR	8 1/2"	MA88PX	3x15 3x16	-	-	-	-	-

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia	MI	DRLG.	FLUID	Type	FLO-DRILL					
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
10.3	54	15	22	0.8	0.4	17000	100	5.5	14.0	9.0

MUD PUMP

GPM	489
PSI	1400

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	210.50	1.50	488.00	33.00		20.00

COMMENTS

FINISHED WELDING FLOWLINE; TESTED BLIND RAMS, LINES AND KILL MANIFOLD W/ 1500 PSI, OK.; RIH 8 1/2" BIT W/ SLICK ASSY TAG AT 4410'; TESTED PIPE RAMS W/ 1500 PSI AND ANNULAR W/ 1000 PSI, OK.; DRILLED OUT CEMENT AND SHOE TO 4505' AND FORMATION TO 4515'; POOH; RIH PDC BIT W/ MUD MOTOR

00:00 TO 06:00 : FINISHED RIH TO 4515'; DRILLING AT 4690'

Last Modification : 03-OCT-02 08:10 AM

Daily Footage 10

Monthly Cumul : 10

Yearly Cumul : 53,938

SDR009A1.RDF

Well File
GEOSCIENCESSurvey Excel
with -> Excel

DAILY DRILLING REPORT

Date: 02-OCT-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	127,931	905,125	8,500	24

DRILLING DATA

Depth at 24:00	4505	Footage 24:00		Days on Loc.	76
Drlg. Days	28 1/4	Days on Well	31	Drlg. AHD(BHD)	(13 1/2)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D. Angle Direction

MUD DATA

Cia	MI		DRLG.		FLUID		Type	FLO-DRILL		
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
12.6	58	25	19							

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	210.50	1.50	464.00	33.00		20.00

COMMENTS

FINISHED RIH 9 5/8" CSG. (SHOE AT 4505'); BJ CEMENTED CSG.; SET SLIPS; N/D BOP's; CUT 9 5/8" CSG. AND N/U CSG. SPOOL

00:00 TO 06:00 : N/U BOP's; WELDING FLOWLINE

CEMENTING RECORD : SLURRIES 211 BBLs OF 13.7 PPG AND 86 BBLs OF 15.6 PPG; DISPLACED W/ 320 BBLs OF MUD; RETURNED 10 BBLs OF CEMENT; FLOAT COLLAR WORKED, OK.

Last Modification : 02-OCT-02 08:18 AM

Daily Footage

Monthly Cumul :

Yearly Cumul : 53,928

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 30-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	23,302	756,184	8,500	24

DRILLING DATA

Depth at 24:00	4505	Footage 24:00		Days on Loc.	74
Drlg. Days	27 1/4	Days on Well	29	Drlg. AHD(BHD	(12 1/2

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
10RR	12 1/4"	GTM-1	3 x 24	-	-	-	REAM	-

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
12.5	62	32	26	0.5	0.15	18000	360	5.6	12,0	23.0

MUD PUMP

GPM	293
PSI	500

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	210.50	1.50	416.00	33.00		20.00

COMMENTS

REAMED W/ DIFFICULTY FROM 3455' TO 3977'; CIRCULATED AND PUMPED HEAVY SWEEP; REAMED TO 4229'; PUMPED HEAVY SWEEP; REAMED TO 4416'

00:00 TO 06:00 : REAMED TO 4505'; CIRCULATED AND PUMPED HEAVY SWEEP; DISPLACED PILL W/ LUBRA GLIDE; POOH AT 3719'

Last Modification : 30-SEP-02 08:25 AM

Daily Footage

Monthly Cumul : 7,799

Yearly Cumul : 53,928

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 29-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	26,248	732,882	8,500	24

DRILLING DATA

Depth at 24:00	4505	Footage 24:00		Days on Loc.	73
Drlg. Days	26 1/4	Days on Well	28	Drlg. AHD(BHD	(11 1/2)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
10RR	12 1/4	GTM-1	3 x 22	-	-	4505	REAM	-

SURVEYS

M.D.	Angle	Direction

MUD DATA

MOD DATA										
Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
12.5	65	28	26	0.8	0.2	20000	380	5.8	12,0	17.0

MUD PUMP

GPM	294
PSI	400

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	210.50	1.50	416.00	33.00		20.00

COMMENTS

RIH IN STANDS FROM 2499' TO 2655'; PUT KELLY AND RIH W/ CIRCULATION JOINT BY JOINT TO 2843'; RIH IN STANDS TO 3086'; CONTINUE RIH JOINT BY JOINT W/ CIRCULATION TO 3252'; POOH L/D 11 JOINTS TO 2866'; REAMED TO 3283'

00:00 TO 06:00 : CONTINUE REAMING AT 3455'

Last Modification : 30-SEP-02 08:26 AM

Daily Footage

Monthly Cumul : 7,799

Yearly Cumul : 53,928

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 28-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	30,493	706,634	8,500	24

DRILLING DATA

Depth at 24:00	4505	Footage 24:00	312	Days on Loc.	72
Drig. Days	25 1/4	Days on Well	27	Drig. AHD(BHD)	(10 1/2)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
9RR	12 1/4"	S987BHP	8x14 1x15	30	60	4505	312	7.5

SURVEYS

M.D.	Angle	Direction
4434	62.50	N 64.0 W
4372	62.80	N 62.6 W
4277	62.23	N 62.6 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
11.08	61	27	30	0.8	0.18	21000	500	5.6	12,0	16.0

MUD PUMP

GPM	615
PSI	2300

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		7.50		16.00	.50		
Cumulative	15.00	210.50	1.50	416.00	33.00		20.00

COMMENTS

DRILLED TO 4505'; CIRCULATED; MADE SHORT TRIP TO 3904', OK.; CIRC AND RAISED MUD WT. TO 11.8 PPG; POOH W/ DIFFICULTY FROM 2306' TO SHOE; L/D SLIM-1 AND MUD MOTOR

00:00 TO 06:00 : P/U TRICONIC BIT W/ NEAR BIT AND RIH, SET AT 2174'; REAMED TO 2206'; P/U KELLY AND REAMED FROM 2206' TO 2246'; CIRC.; REAMED FROM 2246' TO 2499'; CIRC.; L/D KELLY AND RIH W/ ELEVATOR TO 2581'

Last Modification : 30-SEP-02 08:26 AM

Daily Footage 312

Monthly Cumul : 7,799

Yearly Cumul : 53,928

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 27-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	32,501	676,141	8,500	24

DRILLING DATA

Depth at 24:00	4193	Footage 24:00	660	Days on Loc.	71
Drlg. Days	24 1/4	Days on Well	26	Drlg. AHD(BHD	(10)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
9RR	12 1/4"	S987BHP	8x14 1x15	15/30	60/70	4193	660	15.5

SURVEYS

M.D.	Angle	Direction
4087	62.9	N 62.60 W
3993	62.6	N 62.60 W
3899	61.7	N 62.90 W

MUD DATA

MUD DATA											MISC DATA	
Cia	MI DRLG. FLUID					Type	FLO-DRILL				GPM	644
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2250
10.8	52	23	33	1.1	0.2	21000	540	5.8		11.0		

MUD PUMP

GPM	644
PSI	2250

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		15.50		6.50	2.00		
Cumulative	15.00	203.00	1.50	352.00	32.50		20.00

COMMENTS

FINISHED WELDING NIPPLE ON #2 MUD PUMP; DRILLED (SLIDING AND ROTATING) FROM 3548' TO 4036'; SHORT TRIP TO 3432'; DRILLED (SLIDING AND ROTATING) TO 4193'

00:00 TO 06:00 : DRILLED (SLIDING AND ROTATING) TO 4287'; CHANGED PISTON ON #2 MUD PUMP; DRILLING AT 4445'

Last Modification : 27-SEP-02 08:34 AM

Daily Footage 660

Monthly Cumul :7,487

Yearly Cumul : 53,616

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 26-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,892	643,640	8,500	24

DRILLING DATA

Depth at 24:00	3533	Footage 24:00	1037	Days on Loc.	70
Drlg. Days	23 1/4	Days on Well	25	Drlg. AHD(BHD	(10)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
9RR	12 1/4"	S987BHP	8x14 1x15	25	60/PP	3533	1037	20.5

SURVEYS

M.D.	Angle	Direction
3427	63.7	N 64.0 W
3239	64.5	N 63.8 W
3115	64.2	N 66.1 W

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				GPM	692
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2200
10.1	50	20	23	1.4	0.15	24000	450	6.5	13.5	10.0		

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		20.50		1.50	2.00		
Cumulative	15.00	187.50	1.50	345.50	30.50		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 2760' TO 2841'; CHANGED PISTON ON #2 MUD PUMP; DRILLED (SLIDING AND ROTATING) TO 3030'; SHORT TRIP TO 2426'; DRILLED (SLIDING AND ROTATING) TO 3070'; CHANGED PONY ROD PISTON ON #2 MUD PUMP; DRILLED (SLIDING AND ROTATING) TO 3218'; CHANGED PISTON ON #2 MUD PUMP; DRILLED (SLIDING AND ROTATING) TO 3533'

00:00 TO 06:00 : MADE SHORT TRIP TO 13 3/8" CSG. SHOE (LAST 3 STANDS POOH W/ DRAG); RIH WITHOUT PROBLEMS; DRILLED TO 3548'; REPAIRING LEAK ON NIPPLE OF DUMPER OF #2 MUD PUMP

Last Modification : 26-SEP-02 08:29 AM

Daily Footage 1037

Monthly Cumul :6,827

Yearly Cumul : 52,956

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 25-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	29,777	615,748	8,500	24

DRILLING DATA

Depth at 24:00	2496	Footage 24:00	556	Days on Loc.	69
Drlg. Days	22 1/4	Days on Well	24	Drlg. AHD(BHD	(11)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
9RR	12 1/4"	S987BHP	8x14 1x15	20	60/PP	2496	556	22.5

SURVEYS

M.D.	Angle	Direction
2423	62.8	N 62.7 W
2298	63.0	N 62.6 W
2203	60.8	N 63.3 W

MUD DATA

MOD DATA												
Cia	MI DRLG. FLUID					Type	FLO-DRILL				GPM	674
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	1800
9.7	46	15	17	3.9	0.4	25000	380	6.8	19.0	8.0		

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		22.50		1.50			
Cumulative	15.00	167.00	1.50	344.00	28.50		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 2010' TO 2464'; SHORT TRIP TO SHOE; DRILLED (SLIDING AND ROTATING) TO 2496'

00:00 TO 06:00 : DRILLING (SLIDING AND ROTATING) AT 2760'

Last Modification : 25-SEP-02 08:21 AM

Daily Footage 556

Monthly Cumul : 5,790

Yearly Cumul : 51,919

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 24-SEP-2002

Locate: OFFSHORE	Well : LO16-25	Rig : PEPESA-48
-------------------------	-----------------------	------------------------

Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$ 19,530	Cum. Cost(\$) 585,971	Estimated depth 8,500	Estimated Days 24
----------------------	-------------------------------	---------------------------------	--------------------------	--------------------------	--------------------------	----------------------

DRILLING DATA

Depth at 24:00 1940	Footage 24:00 20	Days on Loc. 68
Drlg. Days 21 1/4	Days on Well 23	Drlg. AHD(BHD)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
8RR	12 1/4"	GTM-1	3 x 16	-	-	CMT	-	-
9RR	12 1/4"	S987BHP	8x14 1x15	-	PP	1940	20	6

SURVEYS

M.D.	Angle	Direction
1954	62.8	300.9

MUD DATA

Cia	MI	DRLG.	FLUID	Type	FLO-DRILL	GPM	632				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI
9.6	45	13	16	0.5	0.15	17000	280	6.5	16,0	2.0	

MUD PUMP

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		6.00		18.00			
Cumulative	15.00	144.50	1.50	342.50	28.50		20.00

COMMENTS

W.O.C.; RESTARTED DRILLING OUT CEMENT FROM 1794' TO 1920' (HARD CEMENT); POOH; M/U PDC BIT AND MUD MOTOR; RIH TO 1920'; DRILLED SIDE TRACKING WELL AT 1940' (100% CEMENT, TRACES OF SHALE)

00:00 TO 06:00 : DRILLING SIDE TRACKING WELL AT 2010' (50% CEMENT AND 50% SHALE)

Last Modification : 24-SEP-02 09:08 AM

Daily Footage 20

Monthly Cumul :5,234

Yearly Cumul : 51,363

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 20-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,185	497,329	8,500	24

DRILLING DATA

Depth at 24:00	5202	Footage 24:00		Days on Loc.	64
Drlg. Days	17 1/4	Days on Well	19	Drlg. AHD(BHD	3/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
7RR	12 1/4"	GTM1	3 x 24	-	-	REAM	-	-

SURVEYS

M.D.	Angle	Direction
5125	63.6	297.4

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	
11.2	58	22	27	0.4	0.1	20000	260	6.5	12,0	15	

MUD PUMP

GPM	556
-----	-----

PSI	1300
-----	------

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	138.50	1.50	252.50	28.50		20.00

COMMENTS

FINISHED POOH W/ 9 5/8" CSG.; RIH TRICONIC BIT W/ NEAR BIT TAG AT 2794'; REAMED W/ DIFFICULTY TO 3086'; RAISED MUD WT. FROM 10.8 TO 11.0 PPG; CONTINUE REAMING TO 3117'; WORKED STRING TO FREE AND POOH TO 3054'; RIH TO 3117'; REAMED W/ DIFFICULTY TO 3182'; PUMPED LOW VISCOSITY PILL AND HEAVY SWEEP TO CLEAN OUT WELL; RAISED MUD WT. TO 11.2 PPG

00:00 TO 06:00 : CONTINUE REAMING W/ DIFFICULTY AT 3244'

Last Modification : 20-SEP-02 09:10 AM

Daily Footage

Monthly Cumul :5,214

Yearly Cumul : 51,343

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 19-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	22,864	470,144	8,500	24

DRILLING DATA

Depth at 24:00	5202	Footage 24:00		Days on Loc.	63
Drig. Days	16 1/4	Days on Well	18	Drig. AHD(BHD	3/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	8x14 1x15	8/18	70/PP	5202	-	-

SURVEYS

M.D.	Angle	Direction
------	-------	-----------

MUD DATA

Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
10.6	50	16	18	0.35	0.1	20000	280	6.6	12,5	12.0

MUD PUMP

GPM	680
PSI	2600

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				19.00	5.00		
Cumulative	15.00	138.50	1.50	228.50	28.50		20.00

COMMENTS

CONTINUE RIH 9 5/8" CSG. AT 2912'; REPAIRED BELL NIPPLE; CONTINUE RIH 9 5/8" CSG. W/ DIFFICULTY TAG AT 3289'; ATTEMPTED CIRCULATING, NEGATIVE; POOH 1 JOINT TO 3242' AND STABLISHED CIRCULATION; ATTEMPTED CONTINUE RIH CSG., NEGATIVE TAG AT 3289'; WORKED AND POOH TO 2864'; CIRCULATED AND INCREASED MUD WT. TO 10.8 PPG; SECURETED BELL NIPPLE

00:00 TO 06:00 : CONTINUE POOH 9 5/8" CSG.; AT REPORT TIME FINISHED POOH

Last Modification : 19-SEP-02 08:41 AM

Daily Footage

Monthly Cumul : 5,214

Yearly Cumul : 51,343

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 18-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	24,211	447,280	8,500	24

DRILLING DATA

Depth at 24:00	5202	Footage 24:00	257	Days on Loc.	62
Drlg. Days	15 1/4	Days on Well	17	Drlg. AHD(BHD	3/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	4x18 1x15	8/18	70/PP	5202	257	9

SURVEYS

M.D.	Angle	Direction
5125	63.60	N 62.60 W
5030	63.10	N 64.00 W
4943	62.60	N 64.70 W

MUD DATA

Cia											MI		DRLG.		FLUID		Type		FLO-DRILL		GPM		680		
WT		FVisc		PV		YP		PM		PF		Chlor		Calc		Filt		K		Solids		PSI		2600	
10.5		55		19		22		0.4		0.15		20000		180		7.0		12,5		12.0					

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		9.00		13.50	1.50		
Cumulative	15.00	138.50	1.50	209.50	23.50		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 5045' TO 5103'; CIRCULATED TO CHECK FORMATION SAMPLE; DRILLED (SLIDING AND ROTATING TO 5155'; CIRCULATED TO CHECK FORMATION SAMPLE; DRILLED (SLIDING AND ROTATING) TO 5202' (CSG. POINT); CIRCULATED AND MADE SHORT TRIP TO 13 3/8" CSG. SHOE; CIRCULATED; POOH TO RUN 9 5/8" CSG.

00:00 TO 06:00 : FINISHED POOH; RUNNING 9 5/8" CSG. AT 2396' (51 JOINTS)

Last Modification : 18-SEP-02 08:17 AM

Daily Footage 257

Monthly Cumul : 5,214

Yearly Cumul : 51,343

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 17-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	26,114	423,069	8,500	24

DRILLING DATA

Depth at 24:00	4945	Footage 24:00	185	Days on Loc.	61
Drig. Days	14 1/4	Days on Well	16	Drig. AHD(BHD	1 1/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	8x14 1x15	8/18	70/PP	4945	185	11.5

SURVEYS

M.D.	Angle	Direction
4842	62.50	N 64.30 W
4747	63.30	N 63.30 W
4717	63.20	N 62.30 W

MUD DATA

Cia											MI	DRLG.	FLUID	Type	FLO-DRILL
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids					
10.2	52	13	25	0.5	0.12	22000	380	6.6	13.5	11.0					

MUD PUMP

GPM	680
PSI	2500

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		11.50		12.50			
Cumulative	15.00	129.50	1.50	196.00	22.00		20.00

COMMENTS

POOH; CHANGED MUD MOTOR AND RIH W/ SAME BIT; WASHED OUT FROM 4780' TO BOTTOM (4828');
DRILLED (SLIDING AND ROTATING) TO 4945'

00:00 TO 06:00 : DRILLED (SLIDING AND ROTATING) TO 4947'; CHANGED PISTON ON #1 MUD
PUMP; DRILLED (SLIDING AND ROTATING) TO 5014'; REPAIRED LINE OF DIESEL OF #1 DRAWWORKS
ENGINE; DRILLING (SLIDING AND ROTATING) AT 5045'

Last Modification : 17-SEP-02 08:30 AM

Daily Footage 185

Monthly Cumul : 4,957

Yearly Cumul : 51,086

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 16-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	28,725	396,955	8,500	24

DRILLING DATA

Depth at 24:00	4760	Footage 24:00	628	Days on Loc.	60
Drlg. Days	13 1/4	Days on Well	15	Drlg. AHD(BHD	2

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	7x13 2x14	10-20	80/PP	4760	628	15.5

SURVEYS

M.D.	Angle	Direction
4560	62.20	N 64.0 W
4466	62.40	N 63.3 W
4309	62.70	N 62.3 W

MUD DATA

RED DATA										
Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
10.0	46	18	20	0.4	0.15	22000	380	6.8	14.5	10.0

MUD PUMP

GPM	686
PSI	2500

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		15.50		4.50	4.00		
Cumulative	15.00	118.00	1.50	183.50	22.00		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 4227' TO 4383'; WELDED NIPPLE OF #2 MUD PUMP;
 DRILLED TO 4448'; CHANGED PISTON ON #1 MUD PUMP; DRILLED TO 4612'; WELDED NIPPLE OF #2
 MUD PUMP; SHORT TRIP TO 4061', OK.; DRILLED TO 4728'; CHANGED PISTON ON #2 MUD PUMP;
 DRILLED TO 4760'

00:00 TO 06:00 : DRILLED TO 4828'; AT REPORT TIME CIRCULATING TO TRIP

Last Modification : 16-SEP-02 08:31 AM

Daily Footage 628

Monthly Cumul :4,772

Yearly Cumul : 50,901

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 15-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	28,865	368,230	8,500	24

DRILLING DATA

Depth at 24:00	4132	Footage 24:00	1039	Days on Loc.	59
Drlg. Days	12 1/4	Days on Well	14	Drlg. AHD(BHD	2

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	7x13 2x14	20-25	80/PP	4132	1039	20

SURVEYS

M.D.	Angle	Direction
3995	63.40	N 62.90 W
3838	62.67	N 64.00 W
3680	63.30	N 64.30 W

MUD DATA

PROD DATA												
Cia	MI DRLG. FLUID			Type			FLO-DRILL			GPM	686	
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids	PSI	2500
9.8	48	16	19	0.45	0.12	22500	320	6.5	12,5	8.0		

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		20.00		4.00			
Cumulative	15.00	118.00	1.50	183.50	22.00		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 3093' TO 3628'; SHORT TRIP TO 3044'; DRILLED (SLIDING AND ROTATING) FROM 3628' TO 4132'; SHORT TRIP AT 3600'

00:00 TO 06:00 : CONTINUE SHORT TRIP TO SHOE 13 3/8" CSG. (1916'); REPAIRED FAWICK AIR LINE OF # 1 ENGINE OF DRAWWORK; DRILLING (SLIDING AND ROTATING) AT 4227'

Last Modification : 16-SEP-02 08:32 AM

Daily Footage 1039

Monthly Cumul : 4,144

Yearly Cumul : 50,273

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 14-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	27,482	339,365	8,500	24

DRILLING DATA

Depth at 24:00	3093	Footage 24:00	1168	Days on Loc.	58
Drlg. Days	11 1/4	Days on Well	13	Drlg. AHD(BHD)	1

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
6RR	12 1/4"	S987BHP	7x13 2x14	20-25	60/PP	3093	1168	22

SURVEYS

M.D.	Angle	Direction
2988	63.1	N 64.00 W
2831	62.60	N 63.80 W
2738	62.7	N 63.60 W

MUD DATA

MOD DATA										
Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
9.1	43	13	17	0.7	0.2	19000	300	7.5	13.5	4.0

MUD PUMP

GPM	703
PSI	1750

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		22.00		2.00			
Cumulative	15.00	118.00	1.50	183.50	22.00		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 2188' TO 2498'; SHORT TRIP TO 13 3/8" CSG. SHOE, OK.; CONTINUE DRILLING TO 3093'

00:00 TO 06:00 : SHORT TRIP TO 2489', OK.; DRILLING AT 3408'

NOTE : DIVERS FASTENED CONDUCTOR TO JACKET W/ CLAMPS

Last Modification : 16-SEP-02 08:32 AM

Daily Footage 1168

Monthly Cumul : 3,105

Yearly Cumul : 49,234

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 12-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	82,438	286,612	8,500	24

DRILLING DATA

Depth at 24:00	1916	Footage 24:00		Days on Loc.	56
Drig. Days	9 1/4	Days on Well	11	Drig. AHD(BHD	(1)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D.	Angle	Direction

MUD DATA

FLO-DRILL										
Cia	MI DRLG. FLUID					Type	FLO-DRILL			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
8.5	42	8	11	0.6	0.2	16,0	120	10.0	14,0	7.0

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	60.00	1.50	149.50	18.00		20.00

COMMENTS

BJ CEMENTED 13 3/8" CSG.; W.O.C.; CUT OFF 13 3/8" CSG; N/D 21 1/4" BOP's; WELDED 13 5/8" x 2000# CSG. HEAD; N/U RAISER AND BOP's

00:00 TO 06:00 : FINISHED N/U BOP's; WELDING FLOWLINE

NOTE : USED FOR CEMENTING 650 SX OF CEMENT (211 BBLs OF 13.5 PPG) AND 600 SX OF CEMENT NEAT (129 BBLs OF 15.5 PPG), DISPLACED W/ 289 BBLs OF MUD

Last Modification : 12-SEP-02 08:33 AM

Daily Footage

Monthly Cumul : 1,928

Yearly Cumul : 48,057

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 11-SEP-2002

Locate: OFFSHORE		Well: LO16-25		Rig: PEPESA-48	
Est.Max. Angle 62	Estimated Ditection N-59-W	Estimated Cost(\$) 1,393,090	Daily Cost (\$) 22,123	Cum. Cost(\$) 204,174	Estimated depth 8,500
					Estimated Days 24

DRILLING DATA

Depth at 24:00 1916	Footage 24:00 180	Days on Loc. 55
Drig. Days 8 1/4	Days on Well 10	Drig. AHD(BHD) (1)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
4	17"	GTX-CS1	3x20 1x16	35	MM/50	1916	180	12.5

SURVEYS

M.D.	Angle	Direction
1828	65.8	306.7

MUD DATA

Cia	MI	DRLG.	FLUID	Type	BENT-POLYMER
WT	FVisc	PV	YP	PM	PF
9.4	45	15	19	0.7	0.2
Chlor	Calc	Filt	K	Solids	
16000	100	8.0	15.0	7.0	

MUD PUMP

GPM	703
PSI	2100

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drig. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		12.50		10.50	1.00		
Cumulative	15.00	60.00	1.50	125.50	18.00		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 1814' TO 1855'; CHANGED LINER AND PISTON OF # 2 MUD PUMP; DRILLED TO 1916' (CSG. POINT); POOH; L/D MUD MOTOR AND R/U NEAR BIT; RIH TAG AT 1666'; WASHED OUT TO BOTTOM; POOH

00:00 TO 06:00 : RAN 13 3/8" CSG., SHOE AT 1916'; CIRCUALTING AND PREPARING TO CEMENT

Last Modification : 11-SEP-02 08:45 AM

Daily Footage 180

Monthly Cumul : 1,928

Yearly Cumul : 48,057

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 10-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	22,480	182,051	8,500	24

DRILLING DATA

Depth at 24:00	1736	Footage 24:00	272	Days on Loc.	54
Drlg. Days	7 1/4	Days on Well	9	Drlg. AHD(BHD	(1 1/4)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
4	17"	GTX-CS1	3x20 1x16	35	PP/50	1736	272	15

SURVEYS

M.D.	Angle	Direction
1609	60.14	N 43.26 W
1545	57.20	N 37.85 W
1483	54.15	N 33.11 W

MUD DATA

PROD DATA										
Cia	MI DRLG. FLUID					Type	BENT-POLYMER			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
9.5	43	15	18	1.0	0.28	17000	80	7.6	15.0	5.0

MUD PUMP

GPM	703
PSI	2000

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		15.00		7.00	2.00		
Cumulative	15.00	47.50	1.50	115.00	17.00		20.00

COMMENTS

FINISHED POOH; CHANGED MUD MOTOR; RIH TAG AT 1481'; WASHED OUT TO 1526'; DRILLED (SLIDING AND ROTATING) TO 1718'; REPAIRED # 2 MUD PUMP; DRILLED (SLIDING AND ROTATING) TO 1736'

00:00 TO 06:00 : DRILLING (SLIDING AND ROTATING) AT 1814'

Last Modification : 10-SEP-02 08:26 AM

Daily Footage 272

Monthly Cumul : 1,748

Yearly Cumul : 47,877

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 09-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	22,332	159,571	8,500	24

DRILLING DATA

Depth at 24:00	1464	Footage 24:00	314	Days on Loc.	53
Drlg. Days	7 1/4	Days on Well	8	Drlg. AHD(BHD	(1)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
4RR	17"	GTX-CS1	3x20 1x16	35	PP/70	1464	314	11.5

SURVEYS

M.D.	Angle	Direction
1399	51.39	N 31.88 W
1335	48.28	N 29.98 W
1273	44.76	N 29.88 W

MUD DATA

MUD DATA										
Cia		MI DRLG. FLUID				Type BENT-POLYMER				
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
9.2	44	14	16	0.6	0.2	17000	180	7.4	14,0	4.0

MUD PUMP

GPM	732
PSI	1700

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		11.50		3.00	9.50		
Cumulative	15.00	32.50	1.50	108.00	15.00		20.00

COMMENTS

FINISHED REPAIRING ENGINE OF # 2 MUD PUMP; RIH TO BOTTOM; DRILLED (SLIDING AND ROTATING) FROM 1150 TO 1464'; TOOK MULTISHOT GYRO SURVEY

00:00 TO 06:00 : SHORT TRIP TO 900'; TAG AT 1430' AND WASHED OUT TO BOTTOM (1464'); DRILLED (SLIDING AND ROTATING) TO 1526'; REPAIRING # 1 MUD PUMP (CHANGING PONY ROAD OF PISTON)

Last Modification : 09-SEP-02 08:47 AM

Daily Footage 314

Monthly Cumul : 1,476

Yearly Cumul : 47,605

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 08-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	23,589	137,239	8,500	24

DRILLING DATA

Depth at 24:00	1150	Footage 24:00	456	Days on Loc.	52
Drlg. Days	6 1/4	Days on Well	7	Drlg. AHD(BHD	(1/2)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
4	17"	GTX-CS1	3x20 1x16	15	PP/60	1150	456	14

SURVEYS

M.D.	Angle	Direction
896	19.0	N 25.4 W
775	10.3	N 16.22 W
1084	33.2	N 30.7 W

MUD DATA

Cia											MI		DRLG.		FLUID		Type		BENT-POLYMER		
WT		FVisc		PV		YP		PM		PF		Chlor		Calc		Filt		K		Solids	
9.0		44		13		16		0.6		0.15		17000		200		7.2		12,0		3.0	

MUD PUMP

GPM	732
PSI	1450

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		14.00		4.50	5.50		
Cumulative	15.00	32.50	1.50	108.00	15.00		20.00

COMMENTS

DRILLED (SLIDING AND ROTATING) FROM 812' TO 1087'; CIRC.; MADE SHORT TRIP TO 569', OK.;
DRILLED TO 1150'; REPAIRING # 2 MUD PUMP (5.5 HOURS); POOH TO SHOE

00:00 TO 06:00 : CONTINUE REPAIRING AND CHANGED LINER PACKING OF CYLINDER HEAD IN # 2
MUD PUMP

Last Modification : 09-SEP-02 08:54 AM

Daily Footage 456

Monthly Cumul : 1,162

Yearly Cumul : 47,291

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 07-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	23,588	113,650	8,500	24

DRILLING DATA

Depth at 24:00	694	Footage 24:00	124	Days on Loc.	51
Drlg. Days	5 1/4	Days on Well	6	Drlg. AHD(BHD)	(1/2)

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
3RR	17"	GTX-C1	3x16 1x14	10	70	586	16	1.5
4	17"	GTX-CS1	3x20 1x16	8	PP/60	694	108	3.5

SURVEYS

M.D.	Angle	Direction
730	7.66	N 15.14 W
700	6.14	N 18.51 W
670	4.81	N 21.57 W

MUD DATA

Cia	MI DRLG. FLUID					Type	BENT-POLYMER			
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
8.5	42	9	13	1.0	0.25	15000	100	10.0		2.0

MUD PUMP

GPM	674
PSI	900

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		5.00		8.50			10.50
Cumulative	15.00	32.50	1.50	108.00	15.00		20.00

COMMENTS

MADE TWO RUNS W/ MAGNET AND TWO RUNS W/ MILL, RECOVERED ? 4 KG OF JUNK; RIH W/ 17" BIT AND DRILLED TO 586', OK.; MADE SAFETY TRIP W/ MAGNET, RECOVERED TRACES OF JUNK; M/U MUD MOTOR AND RIH TO 561'; TOOK GYRO MULTISHOT; DRILLED SLIDING FROM 586' TO 694'

00:00 TO 06:00 : DRILLED TO 786'; CIRC.; TOOK GYRO MULTISHOT AND INSTALL MWD, TESTED SAME OK.; AT REPORT TIME SLIDING AND ROTATING AT 812'

Last Modification : 09-SEP-02 08:54 AM

Daily Footage 124

Monthly Cumul : 706

Yearly Cumul : 46,835

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 06-SEP-2002

Locate:	OFFSHORE	Well :	LO16-25	Rig :	PEPESA-48
----------------	-----------------	---------------	----------------	--------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	28,739	90,062	8,500	24

DRILLING DATA

Depth at 24:00	570	Footage 24:00		Days on Loc.	50
Drlg. Days	4 1/4	Days on Well	5	Drlg. AHD(BHD	1/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
3RR	17"	GTX-C1	3x16 1x14	-	-	-	-	-

SURVEYS

M.D.	Angle	Direction
550	1.97	N 51.28 W
500	1.62	N 48.86 W
450	1.91	N 58.14 W

MUD DATA

Cia											MI		DRLG.		FLUID		Type		BENT-POLYMER		GPM		
WT		FVisc		PV		YP		PM		PF		Chlor		Calc		Filt		K		Solids		PSI	
8.5		45		11		13		1.1		0.5		15000		60		12.0				2.0			

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				14.50			9.50
Cumulative	15.00	2.00	1.50	92.00			9.50

COMMENTS

FINISHED RIH SLICK ASSY W/ BIT AND JUNK BASKET TAG AT 495'; DRILLED OUT CEMENT TO 569'; DISPLACED WATER BY MUD; DRILLED W/ HIGH TORQ TO 570'; TOOK MULTISHOT GYRO SURVEY FROM 550' TO 50'; POOH; MADE 6 TRIPS W/ MAGNET, RECOVERED ? 25 KG OF JUNK; ATTEMPTED DRILLING W/ 12 1/4" BIT, NEGATIVE; MADE TRIP W/ MAGNET, RECOVERED 1 KG. OF JUNK; RIH W/ MILL TO 570' AND WORKING

00:00 TO 06:00 : WORKED W/ MILL AT 570'; POOH W/ MILL; MADE TWICE TRIP W/ MAGNET, RECOVERED ? 3 KG OF MILLED JUNK; RIH W/ 17" BIT AND DRILLED W/ HIGH TORQ TO 576'; POOH; RIH W/ MAGNET

Last Modification : 06-SEP-02 08:20 AM

Daily Footage

Monthly Cumul :582

Yearly Cumul : 46,711

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 05-SEP-2002

Locate:	OFFSHORE	Well:	LO16-25	Rig:	PEPESA-48
----------------	-----------------	--------------	----------------	-------------	------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$)	Cum. Cost(\$)	Estimated depth	Estimated Days
62	N-59-W	1,393,090	14,166	61,323	8,500	24

DRILLING DATA

Depth at 24:00	570	Footage 24:00		Days on Loc.	49
Drlg. Days	3 1/4	Days on Well	4	Drlg. AHD(BHD)	3/4

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
----	------	------	------	-----	-----	------	---------	------

SURVEYS

M.D.	Angle	Direction

MUD DATA

Cia											MI		DRLG.		FLUID		Type		SEA WATER		GPM		533		
WT		FVisc		PV		YP		PM		PF		Chlor		Calc		Filt		K		Solids		PSI		1100	

MUD PUMP**TIME BREAKDOWN**

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00	2.00	1.50	77.50			

COMMENTS

UNDERREAMED FROM 500' TO 570'; POOH W/ UNDERREAMER; RAN 18" CONDUCTOR TO 569'; WELDED CONDUCTOR AT ITS BASE; WELDED FLANGE AND N/U 21 1/4" ANNULAR BOP's; RIH W/ OPENED END D.P. TO 570'; CIRCULATED; BJ CEMENTED W/ 250 SX OF CEMENT; W.O.C.

00:00 TO 06:00 : W.O.C.; POOH AND L/D DRILL PIPE; M/U SLICK ASSY W/ JUNK BASKET

Last Modification : 05-SEP-02 08:52 AM

Daily Footage

Monthly Cumul : 582

Yearly Cumul : 46,711

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 04-SEP-2002

Locate: OFFSHORE	Well: LO16-25	Rig: PEPESA-48
-------------------------	----------------------	-----------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
			13,235	47,157		

DRILLING DATA

Depth at 24:00	570	Footage 24:00	210	Days on Loc.	48
Drlg. Days	2 1/4	Days on Well	3	Drlg. AHD(BHD)	

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
1RR	17"	GTX-C1	16-16-14	15-20	120	570	210	3

SURVEYS

M.D.	Angle	Direction
365	2.25	N 55.19 W
350	2.19	N 54.28 W
300	1.90	N 57.50 W

MUD DATA

Cia	MI	DRLG.	FLUID	Type	SEA WATER					
WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids

MUD PUMP

GPM	500
PSI	550

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily		2.00	1.50	20.50			
Cumulative	15.00	2.00	1.50	53.50			

COMMENTS

DIVERS ARRIVED AT 07:00 HRS. AND VERIFIED CONDUCTOR # 25 POSITION; LIFTED CONDUCTOR TO 184'; DIVERS TIE CONDUCTOR W/ SLING AND PULLED TO PASS HORIZONTAL MEMBER OF JACKET; RAN CONDUCTOR TO 392' (7' TOWARD WEST FROM FIRST CONDUCTOR POINT); RIH SLICK ASSY W/ 17" BIT TAG AT 370'; TOOK MULTISHOT GYRO SURVEY FROM 50' TO 365'; DRILLED TO 411' AND PENETRATED CONDUCTOR TO 405'; DRILLED TO 570' WITHOUT RETURN; POOH W/ BIT

00:00 TO 06:00 : FINISHED POOH; RIH W/ UNDERREAMER TO 410'; UNDERREAMING TO 500'

Last Modification : 04-SEP-02 08:03 AM

Daily Footage 210

Monthly Cumul : 582

Yearly Cumul : 46,711

SDR009A1.RDF

DAILY DRILLING REPORT

Date: 03-SEP-2002

Locate: OFFSHORE	Well : LO16-25	Rig : PEPESA-48
-------------------------	-----------------------	------------------------

Est.Max. Angle	Estimated Ditection	Estimated Cost(\$)	Daily Cost (\$	Cum. Cost(\$)	Estimated depth	Estimated Days
			21,389	33,922		

DRILLING DATA

Depth at 24:00	372	Footage 24:00	372	Days on Loc.	47
Drlg. Days	1 1/4	Days on Well	2	Drlg. AHD(BHD)	

BIT DATA

N°	Size	Type	Jets	WOB	RPM	Deph	Footage	Hrs.
1RR	17"	GTX-C1	16-16-14	-	-	372	-	-

SURVEYS

M.D.	Angle	Direction
372	1.75	

MUD DATA

Cia	MI	DRLG.	FLUID	Type	SEA WATER
WT	FVisc	PV	YP	PM	PF
Chlor	Calc	Filt	K	Solids	

MUD PUMP

GPM	
PSI	

TIME BREAKDOWN

	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing
Daily				24.00			
Cumulative	15.00			33.00			

COMMENTS

GYRO DATA PERSONNEL ARRIVED AT 15:00 HRS; K&C R/U WIRE LINE UNIT ON WELL; TOOK GYRO MULTISHOT SURVEY FROM 365' TO SURFACE; K&C R/D

00:00 TO 06:00 : POOH D.P.; W.O. DIVERS TO ORIENT AND RELOCATE CONDUCTOR IN ACCORDANCE SURVEY RESULTS

NOTE : WELL LO16-5A, RIH 2 7/8" TBG USING CRANE; TOOK GYRO MULTISHOT SURVEY FROM 365' TO SURFACE; POOH TBG.

Last Modification : 03-SEP-02 08:13 AM

Daily Footage 372

Monthly Cumul : 372

Yearly Cumul : 46,501

SDR009A1.RDF

Well File
GEOSCIENCES

DAILY DRILLING REPORT

Date: 02-SEP-2002

Locate: LOBITOS		Well: LO16-25		Rig: PEPESA-48									
Est.Max. Angle 62°	Estimated Ditection N 58.5 W	Estimated Cost(\$) 1353,585	Daily Cost (\$) 12,533	Cum. Cost(\$) 12,533	Estimated depth 8400								
DRILLING DATA													
Depth at 24:00 	Footage 24:00 	Days on Loc. 46											
Drlg. Days 1/4	Days on Well 1	Drlg. AHD(BHD) 											
BIT DATA													
N°	Size	Type	Jets	WOB	RPM								
Deph	Footage	Hrs.											
SURVEYS		MUD DATA			MUD PUMP								
M.D.	Angle	Direction	Cia	MI	DRLG. FLUID								
			Type	SEA WATER									
			WT	FVisc	PV	YP	PM	PF	Chlor	Calc	Filt	K	Solids
			GPM										
			PSI										
TIME BREAKDOWN													
	Mov.Rig UpDown	Rotating	Down Time	Ass. Drlg. Oper.	Rep. & Maint.	Comp. & W.O.	Fishing						
Daily	15.00			9.00									
Cumulative	15.00			9.00									
COMMENTS													
SKIDDED RIG OVER SLOT # 25 AND RELOCATED COMPONENTS; RAN 18" CONDUCTOR AT 385' (PENETRATED 5')													
00:00 TO 06:00 : RIH SLICK ASSY W/ 17" BIT AND LATERAL JET SUB													
TOTCO SURVEY : 1 3/4? AT 370'													

Last Modification : 02-SEP-02 09:00 AM

Daily Footage

Monthly Cumul :

Yearly Cumul : 46,129

SDR009A1 .RDF