

415060  
41506PE BELCO  
25521PE BELCO

APRIL 8TH, 1985

TWX NO. 85-26

TO : RLL/FWS/CEM  
FROM : JCS  
REF. : WELL COMPLETIONS L06-3, L010-9, PN3-23 AND L07-6  
-----

THIS CONFIRMS AND ADDS COMPLETION DETAILS DISCUSSED OVER THE WEEKEND:

A. L06-3  
-----

1. RUN CASING TO 5250'
2. PERFORATE AND FRAC RIO BRAVO FM. FROM 4050' TO 5100'.

THIS WELL HAS MAIN SANDS. IT MAY BE DEPLETED BY OFFSETS. EXPECTED IPR IN THE 300 BOPD RANGE OR HIGHER IF DEPLETION NOT ADVANCED. MAY NEED EARLY ARTIFICIAL LIFT ASSIST.

B. L010-9  
-----

1. RUN CASING TO 7200' - PLEASE INSURE SD. INTERVALS UP TO 3800' GET GOOD CEMENT.
2. RUN PACKER TO 6700' + OR - AND DISPLACE OUT TUBING WITH DIESEL.
3. PERFORATE THROUGH TUBING INTERVAL 7060'-6900'.

EXTENSION OF INTERVAL OPEN AND FRAC NOT CONSIDERED UNTIL PRODUCTION TEST DISREGARDS POSSIBILITY OF GAS. ALSO, RECOMPLETION IN INTERVAL 3800'-4670' WILL BE RECOMMENDED DEPENDING UPON RESULTS OF THE TEST.

IN VIEW OF UNCERTAINTIES AT THIS MOMENT DO NOT ANTICIPATE IPR. NEVERTHELESS, EXPECT COMMERCIAL COMPLETION FROM EITHER OF THE TWO POTENTIAL FORMATIONS PRESENT.

C. PN3-23  
-----

1. RUN CASING TO 5550' + OR -
2. PERFORATE AND FRAC MOGOLLON INTERVAL 4596'-5420'.

WELL APPEARS TO BE IN COMMUNICATION WITH OFFSETS IPR OF 400 BOPD EXPECTED. WELL MAY NEED EARLY ARTIFICIAL LIFT ASSISTANCE.

D. L07-6  
-----

HAVE AGREED ON ABANDONMENT OF THIS WELL DUE TO ABSENCE OF COMMERCIAL SANDS.

JCS  
END OF MESSAGE  
43  
41506PE BELCO  
25521PE BELCO