

Well File

41506
41506PE BELCO
25521PE BELCO

JULY 26TH, 1985

TWX NO. 85-57

TO : FWS/CRS
FROM : JCS
REF. : COMPLETION WELL L06-9X

CONFIRM AGREEMENT ON COMPLETION OF WELL L06-9X AS FOLLOWS:

1. RUN 5 1/2" CASING TO 7100' + OR - . CEMENT TOP ABOVE 3800'.
2. PERFORATE/FAC INTERVAL 6378'-7000'.

NOTE: NO ESTIMATE OF PRODUCTION POTENTIAL (EVALUATION TEST).
RIO BRAVO MAY BE COMPLETED IN A WORKOVER OPERATION LATER.

JCS
END OF MESSAGE

41506PE BELCO
25521PE BELCO