

25521PE BELCO
41523PE IMI TAL

JUL 12/85

TX-223-85

MAR/JC

Will R

TO : MAR/JCS
CC : SPR
FR : FWS
RE : L06-9X

A. PROJECTED TD HAS BEEN INCREASED TWICE AND IS NOW 9100 FT (GEOL DEPT, 11 JUL). I'M NOT ADVOCATING STOPPING SHORT OF OUR OBJECTIVE BUT PLS KEEP FOLLOWING POINTS IN MIND:

- 1) DRILL PIPE PICKUP WGT NOW = 225,000.
- 2) ANTICIPATED ADDITIONAL STRING WGT TO TD = 23,000.
- 3) TOTAL PICKUP WGT AT TD = 248,000.
- 4) EMERGENCY PULL LOAD FOR 4 1/2 16.60 GRADE E PREMIUM PIPE (SEE IADC DRLG MANUAL SECT. Q1 PAGE 1) = 260,000..
- 5) OVER THE PAST WEEKS, STEEL PARTICLES HAVE BEEN SHOWING UP IN SAMPLES, INDICATING EXCESSIVE CSG WEAR. WE'RE ROUNDING UP DRILL PIPE RUBBERS AND INSTALLATION TOOLS BUT THIS WILL FURTHER INCREASE TORQUE.

B. BOTTOM LINE : IF WE GET STUCK, WE CAN'T PULL. AND IN TIME, WE'LL WEAR A HOLE IN THE 9 5/8-IN CSG.

C. WE'VE BEGUN TREATING MUD SYSTEM WITH EP LUBE IN EFFORT TO REDUCE DRAG (IN ADDITION TO REGULAR GRAPHITE TREATMENTS).

END.
25521PE BELCO
41523PE IMI TAL

LOG-9X

MAR

⑥

25521PE BELCO

JULY 17, 1985 TWX 776-85

TO: MAR

FM: FVM

CC: FWS

RE: LOG-9X

IF STOP TO LOG AT 8500 PLUS OR MINUS, PLS MAKE SURE WE GET
SW CORE IF AT ALL POSSIBLE. JUST A REMINDER.

⑥

25521PE BELCO

235007 BPCP UR

JUL 17 1329 RESPOND TO 235007 BPCP UR

PARA NOTICIAS E INFORMACIONES EN ESPANOL LLAME AL
SERVICIO DE INFORMACION DE FYI AL TLX RCA 285130

Recommended By Radio also, JJ-EE

June - 10 - 11 - 12 - 13 - 14 - 15

etc.

41,:

415060

41506PE BELCO

LIMA, JUNE 20TH, 1985

TA 957-85

TO : CRS/RLA

FROM: MAR

REF.: WELL L06-9X

PLS. KEEP VERT. ANGLE WITH 40 DEG. AND DIRECTION LEFT OF
PROGNOSSED LINE. THKS.

GA OR END0

41506PE BELCO

25521PE BELCO

G