

To: **Pedro Alarcón**

From: **Victor Peralta**

Date: **July 24, 2003**

Subject: **LO16 Platform - Summary of Well Services and Results**

Please, find below tables containing information and results about the well services performed in the platform LO16 from June 8 to 17, 2003.

Production Test Results

Well	Before WS / WO		After WS / WO	
	BOPD	BWPD	BOPD	BWPD
LO16-13	35	7	38	4
LO16-9	9	3	17	0
LO16-16	48	9	44	4
Total	92	19	99	8

The following is a table summarizing WS done in this platform:

Well LO16-13 (Objective: Review BLT installation) Retrieved BLT install. Cleaned to 7919'. Ran w/ BLT install. W/ sn at 7433'. Put on commingled production (Up.B.Salina: 8682'-8450', W.Sands: 8400'-8190' and Mogollon: 7008'-5656').
Well LO16- 9 (Objective: Review BLT installation) Retrieved BLT Install. Cleaned to 7440'. Ran BLT install w/ sn at 7239'. Put on commingled production (Lw.B.Salina: 7756'-7743', Up.B.Salina: 7299'-7228' and Mogollon: 5600'-5032').
Well LO16-16 (Objective: Review BLT installation) Retrieved BLT. Cleaned to 7363'. Ran BLT w/sn at 7036'. Put on commingled production (Lw.B.salina: 7413'-7097', Up.B.Salina: 6914'-6712' and Mogollon: 5372'-4943').

Cc: C. Montes
A.Lopez
Chrono File
Central File

